

ID	Task Mode	Task Name	Duration	Start	Finish	Gantt Chart																														
						020	July 2020	August 2020	September 2020	October 2020	November 2020	December 2020	Jan																							
1		Fort Tuthill Project Schedule	96 days	Mon 7/6/20	Mon 11/16/20																															
2		Mobilization and Preconstruction	2 days	Mon 7/6/20	Tue 7/7/20																															
3		Mobilization/Demobilization & Administrative	2 days	Mon 7/6/20	Tue 7/7/20																															
4		Storwater Pollution Prevention Plan	1 day	Tue 7/7/20	Tue 7/7/20																															
5		Traffic Control	1 day	Tue 7/7/20	Tue 7/7/20																															
6		Water Improvements	13 days	Mon 10/19/20	Wed 11/4/20																															
7		Install 16" Water Line (C-900 PVC/CL305 PVC/DR14)	13 days	Fri 10/9/20	Tue 10/27/20																															
8		Sewer Improvements	73 days	Wed 7/8/20	Fri 10/16/20																															
9		Install 18" Sewer Line (Class 150 DIP Lined Epoxy	13 days	Wed 7/8/20	Fri 7/24/20																															
10		Install 18" Sewer Line (SDR-35 PVC)	23 days	Mon 7/27/20	Wed 8/26/20																															
11		Install 12" Sewer Line (SDR-35 PVC)	18 days	Thu 8/27/20	Mon 9/21/20																															
12		Install 8" Sewer Line (SDR-35 PVC)	9 days	Mon 9/21/20	Fri 10/2/20																															
13		Install 4" Sewer Service Line Include Cleanout, fra	7 days	Mon 8/3/20	Tue 8/11/20																															
14		Remove, Salvage, & Replace Existing Culvert Cordin	3 days	Mon 10/5/20	Wed 10/7/20																															
15		Project Repairs	15 days	Tue 10/27/20	Mon 11/16/20																															
16		Reconstruct FUTS Trail	9 days	Tue 10/27/20	Fri 11/6/20																															
17		Seed Disturbed Areas	1 day	Mon 11/9/20	Mon 11/9/20																															
18		Remove Unsanctioned Trail	2 days	Tue 11/10/20	Wed 11/11/20																															
19		Install FUTS Fence	2 days	Thu 11/12/20	Fri 11/13/20																															
20		As-Built Record Drawings	1 day	Mon 11/16/20	Mon 11/16/20																															
21		Equipment	96 days	Mon 7/6/20	Mon 11/16/20																															
22		316 Excavator	13 days	Mon 7/6/20	Wed 7/22/20																															
23		326 Excavator	13 days	Mon 7/6/20	Wed 7/22/20																															
24		26" Rock Bucket	13 days	Mon 7/6/20	Wed 7/22/20																															
25		30" Rock Bucket	73 days	Thu 7/23/20	Mon 11/2/20																															
26		320 Excavator	73 days	Thu 7/23/20	Mon 11/2/20																															
27		336 Excavator	73 days	Thu 7/23/20	Mon 11/2/20																															
28		420 Backhoe Open	96 days	Mon 7/6/20	Mon 11/16/20																															
29		930 Wheel Loader	96 days	Mon 7/6/20	Mon 11/16/20																															
30		4K Water Truck	96 days	Mon 7/6/20	Mon 11/16/20																															